

Kailapa Community Resource Center Key Dates Schedule

Site Preparation (9/27/21 - 10/1/21)

- Mobilize equipment (9/27/21)
- Install Safety Fencing & BMP's (9/28/21 - 9/29/21)

Drilling & Blasting (10/4/21 - 10/26/21)

- Commence Drilling (10/5/21)
- First Blast (10/7/21)
- Second Blast (10/12/21)
- Third Blast (10/15/21)
- Fourth Blast (10/20/21)
- Fifth Blast (10/25/21)

Cushing (10/27/21 – 11/16/21)

- Crusher Mobilization and Set-up (10/27/21 – 10/29/21)
- Commence Crushing (11/1/21)

Mass Grading (11/15/21 – 12/2/21)

- Mobilize Equipment for Grading (10/27/21 – 10/28/21)
- Grading Starts (11/17/21)
- Grading Ends (12/2/21)

Access Road Work *if funds permit (11/17/21 – 11/26/21)

Project Close-out (12/3/21 – 12/10/21)

***Please note all blast dates are tentative, and subject to change depending on how the drilling process proceeds. However, blasting shall typically occur every third day and is expected to take two and a half weeks. Blasts and road closures will commence during mid-day in order to minimize its effect on the near by community. As many know, schedules tend to change quite frequently on construction projects. Therefore, any changes to this schedule shall be promptly reported to K.C.A.**